




# SPINNEY HILL PARK LEICESTER

## Restoration Project Update



January 2011





# Project Background



- Cabinet approval - September 2006
- HLF final approval and grant award - October 2009
- Contracts let and work on site - October 2010
- Capital works to finish - August 2011







# Project Construction Programme



Spinney Hill Park Main Delivery Programme

Task Name	2010			2011				
	Jan	Feb	Mar	Apr	May	June	July	August
<b>Capital Works</b>								
External Pathing								
Soft Revegetation								
Parks								
Central Garden								
Historic Area Parkland								
Drain, Catch								
Bank Works								
Waste Transfer								
Soft Landscaping								
Tree Planting								
Drinking Water Installation								
Play Area Construction								

# Work completed



- Land drainage









# Work completed



- Site clearance









## Work completed

- Pond area cleared and footpath works completed to St Saviours Road entrance



## Work completed

- Gates and fencing removed off-site to workshop



## Work completed

- Old building demolished and base for extension to maintenance building




## Work completed

- Basic 'structure' for the Infinity Garden laid out



## Work ongoing

- Path works
- Painting of railings
- Infinity Garden
- Building works
- Brook improvements
- Adventure Playground extension



## Future works

- Play Area
- Seating Areas
- Restoration of drinking fountain
- Installation of furniture and signage
- Installation of restored fencing and gates

