2006/07 CAPITAL PROGRAMME APPENDIX A

Department	Approved Programme	Period 3	Addi
	£'000	£'000	£'(
Adult & Community Services	1,709	1,612	
Children & Young People's Services			
Schools Projects	16,044	15,169	
Non Schools Project	1,998	2,003	
Housing	38,302	38,659	
Regeneration & Culture			
Regeneration	31,262	31,238	
Highways & Transportation	11,007	11,982	
Culture	2,560	2,810	
Street Scene	980	1,008	
Planning & Policy	278	278	
Resources	8,847	8,338	
TOTAL	112,987	113,097	

Period 3	Additions	Budget Reduction	Slippage/ Delays	(Saving)	Overspend/ Payments Brought Forward
£'000	£'000	£'000	£'000	£'000	£'000
1,612			(360)		57
15,169 2,003	902 0		(1,190) (163)	(166)	253
38,659		(2,800)	(1,233)		
31,238 11,982 2,810 1,008 278	224 98 500		(5,398) (600) (155)		
8,338	150				48
113,097	1,874	(2,800)	(9,099)	(166)	358

Forecast Outturn Period 7	Payments to end of period 7	
£'000	£'000	
1,309	309	
14,968 1,840	8,106 512	
34,626	17,229	
26,064 11,480 2,655 1,508 278	10,028 4,545 1,128 622 42	
8,536	2,184	
103,264	44,705	